



Resource Management Agency

COUNTY OF TULARE AGENDA ITEM

BOARD OF SUPERVISORS

LARRY MICARI
District One

PETE VANDER POEL
District Two

AMY SHUKLIAN
District Three

EDDIE VALERO
District Four

DENNIS TOWNSEND
District Five

AGENDA DATE: August 27, 2024

Public Hearing Required	N/A
Scheduled Public Hearing w/Clerk	N/A
Published Notice Required	N/A
Advertised Published Notice	N/A
Meet & Confer Required	N/A
Budget Transfer (Aud 308) attached	N/A
Personnel Resolution attached	N/A
Agreement(s) attached	N/A

CONTACT PERSON: Celeste Perez PHONE: (559) 624-7010

SUBJECT: Notice of Completion of the 2023 Road Repair Accountability Act (RRAA) Project 1

REQUEST(S):

That the Board of Supervisors:

1. Accept the work for the construction of 2023 Road Repair Accountability Act (RRAA) Project 1 as completed by Granite Construction Company of Fresno, California throughout various locations in the County.
2. Authorize the Chair of the Board to sign the Notice of Completion.
3. Direct the Clerk of the Board to have the Notice of Completion recorded with the Clerk-Recorder.

SUMMARY:

This Notice of Completion is for the 2023 Road Repair Accountability Act (RRAA) Project 1 (Project). This project was completed on time and under the authorized bid amount plus contingencies. The work was performed by Granite Construction Company under Tulare County Agreement No. 31080.

This project was approved by the Board on December 13, 2022 (Resolution No. 2022-1123). On February 28, 2023, the Board awarded and approved a contract with Granite Construction Company, in the amount of 4,410,440 (Resolution 2023-0148).

The purpose of this project was to enhance the safety and security of the public by providing well maintained public roadways. The work performed consisted of a combination of isolated pavement repairs and pulverized base followed by the installation of new asphalt surfacing. All project locations received corrective work on the shoulders of the roadway. Additionally, all newly resurfaced roadways received new traffic strips

SUBJECT: Notice of Completion of the 2023 Road Repair Accountability Act (RRAA)
Project 1

DATE: August 27, 2024

and pavement markings.

The 2023 Road Repair Accountability Act (RRAA) Project 1 was comprised of four (4) locations accounting for over nine (9) miles of roadway rehabilitation.

Provided below is a summary of the project locations:

- Location 1 - Road 156 between Avenue 280 and Avenue 288 (Marinette Ave) (Farmersville)
- Location 2 - Road 56 between Avenue 280 and Avenue 304 (Visalia)
- Location 3 - Avenue 408 between Road 90 (DCL) and Road 104 (Dinuba)
- Location 4 - Road 144 between Avenue 308 (St. Johns River) and Avenue 328 (Ivanhoe)

There were three (3) Contract Change Orders (CCO) written for this Project in the sum of \$79,900.22. CCO No. 1 was written to provide additional compensation to the Contractor in the amount of \$90,021.58 for performing additional isolated pavement removal and replacement work on Project Location 2. CCO No. 2 was written to provide additional compensation to the Contractor in the amount of \$3,675 for the removal of unsuitable subgrade material on Project Location 2. CCO No. 3 was written as a credit to the County in the amount of \$13,796.36 due to a decrease in the California Crude Oil Index as set forth in Section 9-1.07 "Payment Adjustment for Price Index Fluctuations" clause of the Special Provisions.

The Project has been completed in accordance with the plans and specifications and is now ready for acceptance by the Board.

FISCAL IMPACT/FINANCING:

No net County cost to the General Fund.

Contract Bid Amount:	\$4,410,440
5.28% of amount authorized for Contingencies:	\$233,022
Authorized Contract Bid Amount + Contingencies:	\$4,643,462

Construction Cost:	\$3,850,116.08
Total of Contract Change:	\$79,900.22
Final Construction Cost:	\$3,930,016.30

An allowance of 5.28% of the contract bid amount of \$4,410,440, was authorized for contingencies at the time of award setting the total approved contract amount at \$4,643,462.

The final construction cost to complete this project was \$3,930,016.30 which is 10.89% below the bid amount and is 15.36% below the authorized contract amount plus contingencies.

SUBJECT: Notice of Completion of the 2023 Road Repair Accountability Act (RRAA)
Project 1

DATE: August 27, 2024

This Project was approved as part of the Fiscal Year 2022/2023 County Transportation Improvements Program (CTIP). The 2023 Road Repair and Accountability Act (RRAA) Project 1 (RMA No. 18302089-005/007) was funded entirely through County Road Funds. Revenue sources for the County Road fund include State Road Maintenance and Rehabilitation Account (RMRA), Local Measure R, and other State and Federal Road funding sources.

LINKAGE TO THE COUNTY OF TULARE STRATEGIC BUSINESS PLAN:

Safety and Security- This project enhanced the safety and security of the public by improving the transportation infrastructure for both the general population in the region and the local users of these facilities.

ADMINISTRATIVE SIGN-OFF:

/s/ Reed Schenke

Reed Schenke, P.E.
Director

Cc: County Administrative Office

Attachment A: Vicinity Map
Attachment B: Notice of Completion
Attachment C: Project Photos